

## SEWER & INFRASTRUCTURE MEETING

AUGUST 14<sup>th</sup>, Noon

Mike Dvorchak, Bart Zielger, George Schmitt

Les Coons of H2O and Jamie Malcolm of DEC (via Teams Video)

George Schmitt presented plans for Absorption Beds Rehabilitation and reviewed with Jamie Malcolm.

George Schmitt confirmed that he met directly with biologists Will Bouto and Ron Kichurchak from the DEC to confirm that the plans also meet their approval.

Jamie Malcom gave tacit approval to move forward with the project and asked for a report about the compliance of this new system with DEC standards.

At James' suggestion, we called Larry Edelman to review the plans and timetable.

The plans will be presented to the Town Board.

We reviewed Jamie Malcom list of deliverables with updates:

By September 1, 2025, the Town is to

Provide a response to the following comments/concerns:

1. List of all septic tanks and grease traps, those cleaned in CY 2025, and related work planned for CY 2026 along with any other issues (e.g. control panels)

**Robina has provided.**

2. List of alarms, callout contacts, and need for acknowledgement for new Control Panel

**The alarm system sends an email**

**to [Dutchess1results@H2Oinnovation.com](mailto:Dutchess1results@H2Oinnovation.com) , which is then distributed to H2O's team.**

3. Provide an update on the sampling required by the Department's Request for Information (RFI ) dated November 19, 2024 => please recall that all data needs to be submitted to [SPDESApp@dec.ny.gov](mailto:SPDESApp@dec.ny.gov)

**This sampling was to be completed by post-regrowth on the new fabrics. It is fair to say we have now reached that milestone, and we can have Adirondack pull those samples. Adirondack has been contacted to schedule. Les will keep us apprised.**

4. Provide a date for the submittal of the engineering design for the new leach field (will require review/approval by R4-DOW).

Please be advised that the design should include a plan/schedule with all required work to be completed by December 31, 2025.

**George Schmitt has provided. We are scheduling for September.**

5. Provide the date of maintenance/contractor for the backup generator with related Documentation

**We are working on this.**

5. Provide the status/condition of the heaters located inside the Orenco pods

**Les will continue to investigate.**

#### **INFRASTRUCTURE:**

1. Light Poles: George will finalize the start date of the project. We are waiting on contractor registration with the State. The Light poles have been ordered.
2. Hamlet Park
  1. Bandshell – George will get us an estimate to oversee the project
  2. The Committee reviewed the survey of Hamlet Park and discussed Bandshell placement and parking. George will present a proposal.